












Date: Friday, 27/07/2007 8:10:52 AM
 User: Linda Lacelle

Process Sheet

Customer	: CU-DAR001 Dart Helicopters Services	Drawing Name	: SWITCH RELOCATION KIT
Job Number	: 33754		
Estimate Number	: 12708		
P.O. Number	: <i>N/A</i>	Part Number	: D350600349
This Issue	: 27/07/2007 S.O. No. : <i>N/A</i>	Drawing Number	: N/A
Prsht Rev.	: NC	Project Number	: N/A
First Issue	: <i>N/A</i> Type : SMALL / MED FAB	Drawing Revision	: C
Previous Run	: 33437A	Material	: <i>N/A</i>
Written By	: <i>[Signature]</i>	Due Date	: 03/08/2007 Qty: 3 Um: Each
Checked & Approved By	: <i>[Signature]</i>		
Comment	: Est Rev: a 07.02.07 new issue ec		
Additional Product			
Job Number: 			
Seq. #:	Machine Or Operation:	Description :	
1.0	DC	DOCUMENT CONTROL	
			
Comment: Photocopy bluefile & type labels per PPP D350-600-349 CHG001		<i>28 07/08/27</i>	
2.0	M8182412	SPLICE	
			
Comment: Qty.: 3.0000 Each(s)/Unit Total : 9.0000 Each(s)			
SPLICE			
batch: <i>M104156</i> ✓		<i>50</i>	
3.0	D35971	FEMALE SPADE CONNECTOR	
			
Comment: Qty.: 2.0000 Each(s)/Unit Total : 6.0000 Each(s)			
FEMALE SPADE CONNECTOR			
batch: <i>B31200</i> ✓		<i>50</i>	
4.0	D35982	EXPANDABLE SLEEVE 1/4"	
			
Comment: Qty.: 1.0000 f(s)/Unit Total : 3.0000 f(s)			
EXPANDABLE SLEEVE 1/4"			
cut 12"			
batch: <i>B31201</i> ✓		<i>50</i>	
5.0	D35991	TIE WRAP	
			
Comment: Qty.: 3.0000 Each(s)/Unit Total : 9.0000 Each(s)			
TIE WRAP			
batch: <i>B31803</i> ✓		<i>7/7/27 50</i>	

Date: Friday, 27/07/2007 8:10:52 AM
User: Linda Lacelle

Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: SWITCH RELOCATION KIT

Job Number: 33754

Part Number: D350600349

Job Number:



Seq. #:	Machine Or Operation:	Description :
---------	-----------------------	---------------

6.0	D36001	TIE WRAP MOUNT
-----	--------	----------------



Comment: Qty.: 3.0000 Each(s)/Unit Total: 9.0000 Each(s)

TIE WRAP MOUNT

batch: 1331804 ✓

50

7.0	M2275916229	122GA ELECTRICAL WIRE, 120'
-----	-------------	-----------------------------



Comment: Qty.: 2.0000 ft(s)/Unit Total: 6.0000 ft(s)

122GA ELECTRICAL WIRE

cut one lenght of 24" inches long (2 feet) per kit

batch: 4104555 ✓

7/7/27 50

8.0	QC4	INSPECT 100% KITS FOR COMPLETENESS
-----	-----	------------------------------------



Comment: INSPECT 100% KITS FOR COMPLETENESS

6/27/27 (3) 11/07/27

9.0	PACKAGING 1	PACKAGING RESOURCE #1
-----	-------------	-----------------------



Comment: PACKAGING RESOURCE #1

Identify and pack for shipping as per PPP D350-600-349

Location: _____

PPP Rev: _____

Rev Draft

7/7/27 50

10.0	QC21	FINAL INSPECTION/W/O RELEASE
------	------	------------------------------



Comment: FINAL INSPECTION/W/O RELEASE

(3) 11/07/27

Job Completion



11/07/27